

BRIEFING AGENDA

- Construction update and photos
- Diversity Dashboard
- Green Dot
- Community Construction Training Program
- Financial Update
- Schedule Update




Construction Status

- Sprinklers installed through penthouse
- Mechanical/Electrical/Plumbing: Rough-in up to Level 17
- Framing through Level 15
- Courtroom wood install started on Level 8
- Basement 95% complete
- Façade: windows complete and stone installation ongoing
- Jefferson Station: Structural steel installation started, shear walls and shotcrete on-going




Aerial photo – April 2019






Hawthorne Bridge lane and sidewalk reopened






View from across the river





Holding






Casework installed in Jury Assembly galley






Light fixtures in the Grand Jury reception area






Piping for radiant slab being placed





Court floor public corridor – east side





7th floor courtroom millwork progress





7th floor courtroom clerestory windows






Mechanical penthouse piping and equipment





Roof with Pavers and solar panels above





Green roof installation in progress






Looking East from Mechanical Penthouse






Looking straight up from the scaffolding at stone installed





Jefferson Station Reconstruction - mid-April






Jefferson Station Reconstruction – mid-May





Jefferson Station Reconstruction – mid-May





Jefferson Station Reconstruction – mid-May





Art Glass Fabrication









Construction Small Business Dashboard


Summary


These charts are based on contracts and dollars awarded to date.

The contractor's goal is to award 20% of total contract dollars to MWSDVESB firms. Currently, MWSDVESB Contracted is 31.9% *










Glossary: MBE—Minority-Owned Business, WBE—Women-Owned Business, ESB—Emerging Small Business, SDV - Service Disabled Veteran




April 2019 MCCCH Construction Workforce Dashboard

Project Summary


- Total Project Apprenticeship to date is 29%
- Project Goal is 20% apprenticeship by trade
- Project Total minority male participation is 25.8% and female is 10.4%
- Project Percent Complete 67%








Construction Workforce Dashboard






Construction Workforce Dashboard





Construction Workforce Dashboard







Construction Workforce Dashboard

Project Summary-


- Exceeding MWSDVESB and overall apprenticeship goal
- 450+ workers daily diversity continues to increase
- Growing existing MWESB subcontracts by adding scope
- Green Dot training for 8 new field workers
- Project Percent Complete 67%









April 2019 MCCCH Construction MWSDVESB Actual vs Forecast Percentage Project Percent Complete 67%





A Safe & Respectful Work Site







WHAT IS GREEN DOT FOR THE TRADES PILOT PROGRAM?

- Early grants for curriculum adoption from schools and military
- Addresses harassment, bullying, and hazing
- Realistic options to prevent Power Based Aggression
- Supports Apprentice & diversity programs
- Prevention-focus, incident response component



HOW IS GREEN DOT DIFFERENT?

- Recognizing harmful behaviors, warning signs
- Acknowledging barriers
- Reactive bystander interventions
 - ✓ Direct
 - ✓ Delegate
 - ✓ Distract
- Proactive behaviors to set positive worksite norms
- Not EEO, Not a Pledge, Not a Policy









TWO NEW NORMS AT MCCCH:

- Power Based Aggression is not ok.
- 2. Everyone Will Do Their Part





Community Construction Training Program

Multnomah County Commission 6/27/19

Summary of Grant: "The goal of this solicitation is to support construction training, job placement and entry into registered apprenticeship for community residents by the award of grants to qualified, **BOLI-approved** Pre-Apprenticeship programs."

- Hoffman and JE Dunn, with Multnomah County funding, co-invested \$300,000 to support preapprenticeship training for the region, specifically focused on women and people of color
- CAWS worked with them to develop a competitive RFP and award the funds to Oregon Tradeswomen, Constructing Hope and Portland YouthBuilders
- CAWS also integrated the SNAP 50/50 program into these trainings to ensure federal funding leverage for all students on SNAP benefits









Of all Participants Trained	Male	Female	Total	Actual Achieved
50% be African American	20	10	30	30
13% be Asian or Pacific Islanders	6	2	8	14
10% be Hispanic	4	2	6	28
12% be American Indian or Alaska Native	5	2	7	11
15% are low income and disadvantaged individuals non-race-specific	5	4	9	45
•₩•			60	128



Request for Proposals and Grant Actuals



Grant Performance: Training and Placement Outcomes

- Enrollments: 128 total participants
 - More than double the original goal
 - 76% women and people of color
 - 100% low-income and disadvantaged
- Placement outcomes:
 - 95% graduation rate
 - 61% placed in construction employment and registered apprenticeship
 - 84% retention in employment



Lessons learned and Next steps

- Achieved historically high diversity outcomes but fell short in some areas
 - Have added other providers to network to address specific gaps and updated recruitment approaches
- \$120k Co-invested: Funding will train an additional 40 participants next year
- Continue to support graduates: retention and advancement
- Building upon model to partner with other Contractors and Public Owners: Investing in the regional pipeline

Financial Update

	Budget	Costs to Date
Construction	\$247,000,000	\$173,400,000
Soft Costs	\$64,000,000	\$52,000,000
Total (incl. contingency)	\$324,500,000	\$225,400,000


Contingency Budget	\$13,500,000
Additional Contingency	+\$3,000,000
Contingency Allocations	\$7,040,000
Remaining Contingency	\$9,460,000

Financing (To date)

County Funding (OTO)	\$92,400,000
State Payments to County	\$78,700,000
County Bonds Sale	\$96,000,000
Existing Courthouse Sale	\$13,300,000



Schedule



- Trades to continue working their way up the building
- Façade work to continue with focus on stone installation
- Interior Finishes work to continue, focus on Courtrooms
- Frontage Improvements to start in Fall 2019
- Crane removal scheduled for July 2019
- Heart Association Hard Hats with Hearts





